

Engineer's Instruction

Cadangan Pembangunan ABC Residence · Contract ABC/2026/014

Instruction no.	EI-008
Issued by	C&S Engineer (demo)
To	Demo Contractor Sdn Bhd

Instruction

Provide additional external drainage along the rear boundary as shown on drawing C-104 Rev A:

- 1. 100mm dia uPVC drainage pipe laid in trench — approximately 142 m.
- 2. Four (4) precast concrete sumps 600x600mm with cover.

Instructed on site; to be valued as a variation.

C&S Engineer

Received by Contractor